

28/03/2025



			MESES													PICO MÊS	Prazo Meses
item	Descrição	R\$x1.000	1	2	3	4	5	6	7	8	9	10	11	12	13		
	Avanço Físico - Financeiro		5,19%	6,30%	6,53%	7,51%	9,89%	10,74%	11,76%	11,96%	11,89%	9,27%	5,95%	3,01%		11,96%	
TOTAL	Retrofit Sede CRA-GO	2.950	-	153	186	193	221	292	317	347	353	351	273	176	89	353	12
																8	
			6,34%	7,70%	7,98%	8,18%	10,57%	10,49%	11,12%	11,15%	11,18%	8,37%	4,61%	2,31%		11,18%	
1	Arquitetura	2.415	-	153	186	193	198	255	253	269	269	270	202	111	56	270	12
																10	
1.1	TÉRREO - PLANTA - CALÇADA	1.421	6,50%	7,50%	7,85%	7,90%	9,20%	9,65%	10,80%	11,90%	12,40%	8,80%	4,80%	2,70%		12,40%	
			-	92	107	112	112	131	137	153	169	176	125	68	38	176	12
																9	
1.2	SUPERIOR - PLANTA	922	6,60%	8,60%	8,80%	9,26%	13,50%	12,60%	11,70%	9,70%	8,60%	6,40%	2,74%	1,50%		13,50%	
			-	61	79	81	85	124	116	108	89	79	59	25	14	124	12
																5	
1.3	COBERTURA	72	-	-	-	-	-	-	10,00%	15,00%	20,00%	25,00%	25,00%	5,00%		25,00%	
									-	7	11	14	18	18	4	18	6
																11	
1	Elétrica	316	-	-	-	3,79%	5,83%	11,66%	14,68%	15,72%	16,17%	13,89%	11,99%	6,28%		16,17%	
						-	12	18	37	46	50	51	44	38	20	51	9
																8	
1.1	TÉRREO	149				8,00%	12,30%	14,70%	16,80%	17,70%	12,40%	8,80%	6,30%	3,00%		17,70%	
						-	12	18	22	25	26	19	13	9	4	26	9
																8	
1.2	SUPERIOR	148		-	-	-	-	9,98%	14,30%	15,60%	19,50%	16,50%	14,98%	9,14%		19,50%	
								-	15	21	23	29	24	22	14	29	7
																9	
1.3	COBERTURA	18		-	-	-	-	-	-	-	20,00%	35,00%	35,00%	10,00%		35,00%	
											-	4	6	6	2	6	4
																10	
1	Hidrossanitário	206	-	-	-	0,49%	0,76%	1,11%	1,32%	1,40%	1,23%	1,01%	0,82%	0,41%		1,40%	
						-	12	18	27	32	34	30	24	20	10	34	9
																8	
1.1	TÉRREO	149		-	-	8,00%	12,30%	14,70%	16,80%	17,70%	12,40%	8,80%	6,30%	3,00%		17,70%	
						-	12	18	22	25	26	18	13	9	4	26	9
																8	
1.2	SUPERIOR	49		-	-	-	-	9,98%	14,30%	15,60%	19,50%	16,50%	14,98%	9,14%		19,50%	
								-	5	7	8	9	8	7	4	9	7
																9	
1.3	COBERTURA	9		-	-	-	-	-	-	-	20,00%	35,00%	35,00%	10,00%		35,00%	
											-	2	3	3	1	3	4
																10	
1	Incêndio	13	-	-	-	-	-	-	-	-	-	0,13%	0,27%	0,13%		0,27%	
												-	3	6	3	6	3
																11	
1.1	TÉRREO	8										25,00%	50,00%	25,00%		50,00%	
												-	2	4	2	4	3
																11	
1.3	SUPERIOR	5										25,00%	50,00%	25,00%		50,00%	
												-	1	2	1	2	3
																11	

Retrofit Sede CRA-GO

Cronograma Físico Financeiro Estimado - Valores em R\$ x 1.000

28/03/2025



Avanço Físico -	mês 1	mês 2	mês 3	mês 4	mês 5	mês 6	mês 7	mês 8	mês 9	mês 10	mês 11	mês 12	mês 13
Mensal	5,19%	6,30%	6,53%	7,51%	9,89%	10,74%	11,76%	11,96%	11,89%	9,27%	5,95%	3,01%	
Acumulado	5,19%	11,49%	18,02%	25,53%	35,42%	46,16%	57,92%	69,88%	81,77%	91,04%	96,99%	100,00%	100,00%

